

11 February 2020

ANVAYA COVE
Morong, Bataan

This report shows the result of MWPV's service level obligations for the month of January 2020.

JANUARY 2020 KPI REPORT

KPI	RESULT(S)	REMARKS
Water Production	120,241.9 m ³	-
Used Water Production	11,005 m ³	-
NRW	30%	-
Water Quality Compliance	100%	28 samples – Physico-Chemical 28 samples – Bacteriological; Complied w/ PNSWD and DOH Standard
Water Availability	24/7	-
Pressure	Average pressure 35psi	Exceeded the committed 20psi in the area

Note: attached herewith is the result of the laboratory analysis for Anvaya Cove (same period).

Initiative/s
<ul style="list-style-type: none"> • PRV System Rehabilitation in Zone 1 and Zone 2 (January 20, 2020) • Bulk Meter Installation R2 (January 21, 2020) • Flow Meter Replacement in DWs and Reservoirs (January 2020) • Isolation System Rehabilitation (January 24, 2020) • On-going DW Rehabilitation on Electrical, Mechanical, and Pumps (February 1, 2020) • VFD Programming Control (February 4, 2020) • Initial Wide System Flushing, Non-treated (February 11, 2020) • Blower System Upgrade in STP (On-going started Dec.2019) • On-going Rehabilitation of Deep Well 11

PREPARED BY:

NOTED BY:


BELLVIN Y. SANCHEZ
NCL 1 – Territory Manager


ACEY CARREON
Estate Water – Business Operations Head

This report is for internal purposes only between MWPV and APMC. This may not be reproduced in part or in full and may not be used for any advertisement or litigation purposes without permission from Manila Water Philippine Ventures.